BRUHATH BANGALORE MAHANAGARA PALIKE

COVER PAGE FOR

PMC COMPLIANCE REPORT

Name of Work

Restoration and Improvements of Balance Roads of Brundhavana Layout, Balaji Layout, BHEL 1st Phase and 2nd Phase Layout, Lakshmaiahreddy Layout, Naidu Layout, Jyothinagara 2nd and 3rd Phase, Ramanna Garden and Surrounding areas in ward no.-03 of Yelahanka New Town Sub Division.(PACKAGE NO-07).

RNC CONSULTANT
ISO 9001:2015 CERTIFIED
No. 203/A, 3rd Main, 9th Cross, 1st Stage, 5th Phase, Mahaganapathi Nagar, Rajajinagar, Bangalore - 560 010
Tel: 080 – 23401712 Fax: 080 – 23401712
E-mail: office@rncconsultant.com

RNC CONSULTANT

PROJECT MANAGEMENT & CONSULTANCY SERVICES

Name of Work : Restoration and Improvements of Balance Roads of Brundhavana Layout, Balaji Layout, BHEL 1st Phase and 2nd Phase Layout, Lakshmaiahreddy Layout, Naidu Layout, Jyothinagara 2nd and 3rd Phase, Ramanna Garden and Surrounding areas in ward no.-03 of Yelahanka New Town Sub Division. (PACKAGE NO-07).

Client Name	:	**Executive Engineer,** Yelahanka Division, BBMP, Bangalore.
***Contractor Name**	:	**Sri. Mohan Kumar S.R,** Contractor, Bangalore.
Date of Inspection	:	28.07.2022
Status of Bill	:	2nd & Final Bill
In the Presence of	:	(a) **Executive Engineer,** Yelahanka Division, BBMP, Bangalore. (b) **Mr. Dhanush,** Site Engineer, M/s. RNC Consultant, Bangalore. (c) **Sri. Mohan Kumar S.R,** Contractor, Bangalore.

PMC COMPLIANCE REPORT

Sl.No	Decription	Unit	QTY	Comments / observations
1	Earthwork excavation by manual means for roads, drains & similar works.....	Cum	1389.48	Work done up to the billed quantity and Quality is satisfactory
2	Providing and laying in position plain cement concrete of Mix 1:4.8 with OPC Cement....	Cum	85.86	Work done up to the billed quantity and Quality is satisfactory
3	Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work.....	Tonne	25.18	Work done up to the billed quantity and Quality is satisfactory
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC Cement.....	Cum	383.06	Work done up to the billed quantity and Quality is satisfactory
5	Providing and Fixing Pre cast covering Slab 100mm thick made out of CC, jelly 20mm Down size with steel reinforcement.....	Sqm	1028.70	Work done up to the billed quantity and Quality is satisfactory
6	Removing and refixing Stone Slabs of drains and pointing in CM(1:3).	Sqm	0.00	Work done up to the billed quantity and Quality is satisfactory
7	Providing one line dressing to granite stone slab/granite stone masonry as per Specifications.	Sqm	0.00	Work done up to the billed quantity and Quality is satisfactory
8	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete 1:1.5:3.....	Sqm	65.70	Work done up to the billed quantity and Quality is satisfactory

AE

RNC CONSULTANT BANGALORE

No. 203/A, 3rd Main, 9th Cross, 1st Stage, 5th Phase, Mahaganapathi Nagar, Rajajinagar, Bangalore - 560 010
Tel: 080 – 23401712 Fax: 080 – 23401712 E-mail: office@rncconsultant.com

Sl.No	Decription	Unit	QTY	Comments / observations
9	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC Cement....	Cum	57.04	Work done up to the billed quantity and Quality is satisfactory
10	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively,.....	Nos	9506.50	Work done up to the billed quantity and Quality is satisfactory
11	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces,...	Sqm	908.58	Work done up to the billed quantity and Quality is satisfactory
12	Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket capacity.....	Cum	5883.67	Work done up to the billed quantity and Quality is satisfactory
13	Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller.....	Sqm	14709.17	Work done up to the billed quantity and Quality is satisfactory
14	Construction of embankment with approved material Gravel /Murrum with all lifts and leads,....	Cum	0.00	Work done up to the billed quantity and Quality is satisfactory
15	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates....	Cum	3016.84	Work done up to the billed quantity and Quality is satisfactory
16	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam.....	Cum	2941.83	Work done up to the billed quantity and Quality is satisfactory
17	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base....	Sqm	15662.53	Work done up to the billed quantity and Quality is satisfactory
18	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading,.....	Cum	783.13	Work done up to the billed quantity and Quality is satisfactory
19	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm,....	Sqm	15662.53	Work done up to the billed quantity and Quality is satisfactory

AE

AE

RNC CONSULTANT BANGALORE

No. 203/A, 3rd Main, 9th Cross, 1st Stage, 5th Phase, Mahaganapathi Nagar, Rajajinagar, Bangalore - 560 010
Tel: 080 – 23401712 Fax: 080 – 23401712 E-mail: office@rncconsultant.com

Sl.No	Decription	Unit	QTY	Comments / observations
20	Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler,....	Cum	626.50	Work done up to the billed quantity and Quality is satisfactory
21	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface....	Sqm	683.54	Work done up to the billed quantity and Quality is satisfactory
22	Supply and Installtion of Moulded Shank Raised Pavement Markers made of polycarbonate and ABS(Acrylonitrile Butadiene Styrene).....	Nos	0.00	Work done up to the billed quantity and Quality is satisfactory
23	Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers,.....	Cum	1080.62	Work done up to the billed quantity and Quality is satisfactory
24	Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, ...	Cum	810.47	Work done up to the billed quantity and Quality is satisfactory
25	Cement concrete pavement Construction of un-reinforced plain cement concrete pavement,Thickness as per design, over a prepared sub base with 53 grade cement or any other type as per clause 1501.2.2 M30 (Grade).....	Cum	810.47	Work done up to the billed quantity and Quality is satisfactory

RNC CONSULTANT BANGALORE

Authorised Signatory

No. 203/A, 3rd Main, 9th Cross, 1st Stage, 5th Phase, Mahaganapathi Nagar, Rajajinagar, Bangalore - 560 010
Tel: 080 – 23401712 Fax: 080 – 23401712 E-mail: office@rncconsultant.com